



# Port Edwards School District

## October/November 2024 Construction Update

### PROJECT DATES

- April 2024 - December 2026

### BUDGET

- \$7,300,000.00

### REMAINING FUNDS

- \$6,226,854.85

### CLIENT

- Port Edwards School District

### LOCATIONS

- Port Edwards MS/HS  
801 2nd Street  
Port Edwards, WI 54469
- Port Edwards ES  
951 5th Street  
Port Edwards, WI 54469

### PROJECT MANAGER(S)

- Tony Menard  
Brian Antczak  
Nate Curell

### CONTRACTOR UPDATES



- Auth Consulting (ACA): Working on design development.
- Masonry contracts are executed.
- District IT Upgrades and Elementary School pocket tables projects going to bid soon.
- Summer 2025 projects are out for bid:
  - Elementary School abatement and flooring installation
  - General contract for Elementary School gym wall partition and Middle School/High School acoustic ceiling
- Total of Contracts Issued to Date: \$1,070,145.15**

### TECHNICAL EDUCATION WORK COMPLETED



- Contracts issued since last update:
  - Brack Thermal for abatement
  - Holton Brothers, Inc. for masonry repairs at the Middle School/High School



C.E.S.A 10  
Facilities Management Services

A construction update will be provided monthly by CESA 10 to communicate the project budget, recent work, and upcoming deliverables.